



23.05.2026.

പ്രേഷിതൻ
മുനിസിപ്പൽ സെക്രട്ടറി
മാവേലിക്കര നഗരസഭ.

സ്വീകർത്താവ്,
പ്രൊജക്ട് ഡയറക്ടർ
KSWMP
തിരുവനന്തപുരം.

സർ,

വിഷയം:- മാവേലിക്കര നഗരസഭ- KSWMP- ബയോമൈനിംഗ് - സംബന്ധിച്ച്.

മാവേലിക്കര നഗരസഭാ ചെയർപേഴ്സന്റെ അദ്ധ്യക്ഷതയിൽ 06.05.2026 ൽ എസ്.എം.എസ് ലിമിറ്റഡ് ഉദ്യോഗസ്ഥരും KSWMP ഉദ്യോഗസ്ഥരും ചേർന്ന് നടത്തിയിട്ടുള്ള മീറ്റിംഗിന്റെ മിനിട്ട്സ് ഇതോടൊപ്പം ഉള്ളടക്കം ചെയ്ത് സമർപ്പിക്കുന്നു. അടിയന്തിര നടപടികൾ സ്വീകരിക്കണമെന്ന് താല്പര്യപ്പെടുന്നു.

വിശ്വസ്തതയോടെ,




മുനിസിപ്പൽ സെക്രട്ടറി

Municipal Secretary
Mavelikara

**MINUTES OF DUMPSITE MEETING HELD ON 06.05.2026 AT 10.30AM IN MAVELIKARA
MUNICIPAL OFFICE**

VENUE: CHAMBER OF MUNICIPAL CHAIRPERSON

A meeting convened to discuss the issues related to the initiation of biominning activities at the Puthiyakavu dumpsite which spread over a vast area of 0.81acres.

Feasibility report (FR) has been prepared as per World Bank Norms which includes Environment and social management plans (to ensure environmental and social safeguards during implementation) for the sites and has been presented before Mavelikara council and the MoU has been signed between KSWMP and the ULB Secretary along with the council resolution thereby giving clearance to initiate the biominning process on 06.03.2024

A meeting was held on 30.04.2026 at 10.30am in the chamber of municipal chairperson with Assistant Director KSWMP , officials from DPMU, DPMC and PIU Engineer. The meeting commenced with Municipal Chairperson's remarks about the delay to initiate biominning activities at the Mavelikara dumpsite. The chairperson as well as the Secretary expressed serious dissatisfaction regarding the indefinite and prolonged delay even after the agreement for biominning was signed in the Year 2023.

The Assistant Director regretted the delay from the side of KSWMP and informed the committee that the required machinery for biominning is expected to arrive at the Mavelikara dumpsite from Chalakudy on 7th May and assured that the work will be completed before the onset of monsoon.

The chairperson stated that due to the delay in starting biominning activities, the municipality has incurred an estimated financial loss around 12 lakhs. In view of this, the municipality is considering to initiate the legal steps against the responsible parties for the in ordinate delay.

The members discussed the urgency of commencing biominning activities and emphasized the need for strict adherence to the revised timeline. It was also suggested to closely monitor the progress once the machinery arrives to avoid further delay. The Assistant Director (AD) KSWMP spoke to the SMS team who joined virtually and informed them to mobilize the trommel from Chalakudy at the earliest by May 7th. The Deputy District coordinator also informed Mr Ishtiyaque to expedite the erection of sheet barricading

On 2nd May 2026, another discussion regarding the delay in biominning was held in chairperson's chamber with SMS officials. A site visit was also arranged to check the feasibility of chalakudy trommel to be installed at puthiyakavu market and also decided to conduct a meeting on 06th may with municipal secretary.

The meeting on 6th May was conveyed by Municipal Chairperson attended by Secretary, CCM, DPMU officials, PIU Engineer and officials from the contracting company (SMS). During the discussion, the representatives from SMS informed that the machinery required for biomining will be mobilized to the Mavelikara dumpsite on 13th May only, revising their earlier commitment of 7th May.

The Secretary expressed strong dissatisfaction regarding the delay and highlighted the financial loss incurred by the Municipality due to the postponement of biomining activities. It was also conveyed to the contracting company officials that the matter would be reported to the Government of Kerala for further action.

The Chairperson and other members emphasized the urgency of commencing the work without any further delay and instructed the contracting agency to adhere strictly to the revised timeline.

The meeting concluded at 12.30pm



[Handwritten signature]
Municipal Secretary
[Handwritten name]